



MANUFACTURING LTD

Main South Road, P.O Box 6 Hinds. Mid Canterbury.
Telephone 03-3037228, Fax 03-3037076
Email robfarm@xtra.co.nz

Pre Delivery Check Sheet for Robertson Feed Out Wagons

Machine Options Fitted as Requested	<input type="checkbox"/>	OK
Safety Chain Retainer Bolts Fitted	<input type="checkbox"/>	OK
All Wheel Nuts Checked	<input type="checkbox"/>	OK
Axle Bolts Checked	<input type="checkbox"/>	OK
All Nuts and Bolts Checked	<input type="checkbox"/>	OK
Breather Ports Lubricated on Lift Rams	<input type="checkbox"/>	OK
Tyre Pressures Correct	<input type="checkbox"/>	OK
All Points Greased	<input type="checkbox"/>	OK
All Floor Chain Joiners Fitted and Tensioned Correctly	<input type="checkbox"/>	OK
Floor Chains Engaged with Sprockets Correctly	<input type="checkbox"/>	OK
Check Elevator Shaft Cover is Adjusted Correctly	<input type="checkbox"/>	OK
All Hydraulic Hoses and Fittings, Tight and Checked for Leaks	<input type="checkbox"/>	OK
Electric/Manual Controls Working	<input type="checkbox"/>	OK
Jack Operation Correct	<input type="checkbox"/>	OK
'R' Clip installed on Covers	<input type="checkbox"/>	OK
All Joints Sealed	<input type="checkbox"/>	OK
All Stickers Attached and Undamaged	<input type="checkbox"/>	OK
Operators Manual Supplied	<input type="checkbox"/>	OK
Reflectors	<input type="checkbox"/>	OK
NZ Patent	<input type="checkbox"/>	OK
Aussie Patent	<input type="checkbox"/>	OK
Paint Job OK	<input type="checkbox"/>	OK
Test Run OK	<input type="checkbox"/>	OK
Machine Runs Correctly	<input type="checkbox"/>	OK
Machine Quiet in Operation	<input type="checkbox"/>	OK
Lights Working - if fitted	<input type="checkbox"/>	OK
Brakes Working and Adjusted Correctly - if fitted	<input type="checkbox"/>	OK
Load Cell Weighing System, Calibrated and Weighing Correctly - if fitted	<input type="checkbox"/>	OK
SILAGE WAGON RANGE		
Cross Conveyer Belt Tracking Correct	<input type="checkbox"/>	OK
Electric/Manual Floor Speed Controller Operational	<input type="checkbox"/>	OK
COMBY RANGE		
Safety Bolts (x2) Removed from Tilt Elevator - if Tilt Option Fitted	<input type="checkbox"/>	OK
Electric/Manual Direction & Accessory Controls Operational	<input type="checkbox"/>	OK
MEGA COMBY		
Safety Bolts (x2) Removed from Tilt Elevator - if Tilt Option Fitted	<input type="checkbox"/>	OK
Tilt Elevator Smooth and Correct Operation	<input type="checkbox"/>	OK
Flap Sensor adjusted and Operational	<input type="checkbox"/>	OK
(Check Bed Floor is Disabled when Elevator is Fully Up.)	<input type="checkbox"/>	OK
Pin Captivators are Fitted Correctly - If Forks Fitted	<input type="checkbox"/>	OK

Date..... Serial Number.....
Print Name
Signed
Dealer Name

Comments:-

This form must be completed and returned within 30 days of inspection, Fax to
Robertson Manufacturing Ltd to Validate Warranty.