



# MANUFACTURING LTD

Main South Road, P.O Box 6 Hinds. Mid Canterbury.  
Telephone 03-3037228, Fax 03-3037076  
Email robfarm@xtra.co.nz

## Pre Delivery Check Sheet for Robertson Tip Trailer

Machine Options Fitted as Requested	<input type="checkbox"/>	OK
Safety Chain Retainer Bolts Fitted	<input type="checkbox"/>	OK
All Wheel Nuts Checked	<input type="checkbox"/>	OK
Axle Bolts Checked	<input type="checkbox"/>	OK
All Nuts and Bolts Checked	<input type="checkbox"/>	OK
Breather Ports Lubricated on Lift Rams	<input type="checkbox"/>	OK
Tyre Pressures Correct	<input type="checkbox"/>	OK
All Points Greased	<input type="checkbox"/>	OK
All Hydraulic Hoses and Fittings, Tight and Checked for Leaks	<input type="checkbox"/>	OK
Manual Controls Working	<input type="checkbox"/>	OK
Jack Operation Correct	<input type="checkbox"/>	OK
Tail Door Operation Correct	<input type="checkbox"/>	OK
'R' Clip installed on Tail Door Hinge	<input type="checkbox"/>	OK
All Joints Sealed	<input type="checkbox"/>	OK
All Stickers Attached and Undamaged	<input type="checkbox"/>	OK
Operators Manual Supplied	<input type="checkbox"/>	OK
Reflectors	<input type="checkbox"/>	OK
NZ Patent	<input type="checkbox"/>	OK
Aussie Patent	<input type="checkbox"/>	OK
Paint Job OK	<input type="checkbox"/>	OK
Test Run OK	<input type="checkbox"/>	OK
Machine Runs Correctly	<input type="checkbox"/>	OK
Machine Quiet in Operation	<input type="checkbox"/>	OK
Lights Working - if fitted	<input type="checkbox"/>	OK
Brakes Working and Adjusted Correctly - if fitted	<input type="checkbox"/>	OK
Date..... Serial Number.....		
Print Name		
Signed		
Dealer Name		
Comments:-		

This form must be completed and returned within 30 days of inspection, Fax to Robertson Manufacturing Ltd to Validate Warranty.