



MANUFACTURING LTD

Main South Road, P.O Box 6 Hinds. Mid Canterbury.
Telephone 03-3037228, Fax 03-3037076
Email robfarm@xtra.co.nz

Pre Delivery Check Sheet for Robertson Transpread Fertilizer Spreaders

Machine Options Fitted as Requested	<input type="checkbox"/> OK
Safety Chain Retainer Bolts Fitted	<input type="checkbox"/> OK
All Wheel Nuts Checked	<input type="checkbox"/> OK
Axle Bolts Checked	<input type="checkbox"/> OK
All Nuts and Bolts Checked	<input type="checkbox"/> OK
Tyre Pressures Correct	<input type="checkbox"/> OK
All Grub Screws Checked - Gearbox and Bearings	<input type="checkbox"/> OK
Door Strips Fitted	<input type="checkbox"/> OK
'R' Clips Door Handle and Gearbox Gear Selector	<input type="checkbox"/> OK
All Floor Chain Joiners Fitted and Tensioned Correctly	<input type="checkbox"/> OK
Floor Chains Engaged with Sprockets Correctly	<input type="checkbox"/> OK
Ground Drive Gearbox Jockey Wheel Tight	<input type="checkbox"/> OK
All Points Greased	<input type="checkbox"/> OK
All Hydraulic Hoses and Fittings, Tight and Checked for Leaks	<input type="checkbox"/> OK
Manual Controls Working	<input type="checkbox"/> OK
Jack Operation Correct	<input type="checkbox"/> OK
All Joints Sealed	<input type="checkbox"/> OK
Rev Counter Working Correctly	<input type="checkbox"/> OK
All Stickers Attached and Undamaged	<input type="checkbox"/> OK
Operators Manual Supplied	<input type="checkbox"/> OK
Density Scale Supplied	<input type="checkbox"/> OK
NZ Patent	<input type="checkbox"/> OK
Aussie Patent	<input type="checkbox"/> OK
Paint Job OK	<input type="checkbox"/> OK
Test Run OK	<input type="checkbox"/> OK
Machine Runs Correctly	<input type="checkbox"/> OK
Machine Quiet in Operation	<input type="checkbox"/> OK
Lights Working - if fitted	<input type="checkbox"/> OK
Brakes Working and Adjusted Correctly - if fitted	<input type="checkbox"/> OK
Roll Top Cover Check Bungys, Hooks, General Condition - if fitted	<input type="checkbox"/> OK
Date..... Serial Number.....	
Print Name	
Signed	
Dealer Name	
Comments:-	

This form must be completed and returned within 30 days of inspection, Fax to Robertson Manufacturing Ltd to Validate Warranty.